


Activity ID	RESP	Activity Description	Early Start	Early Finish	PEP ID	PEP Date	Fiscal Year													
							FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06						
Project Support																				
PSPM	PS	Project Support	01OCT98A	28APR06																
PS104	PS	Start Line Item Project (Complete)		01OCT98A	1A-01	31OCT98														
PS109	PS	Award AE/CM Contract (Complete)		25NOV98A	1B-01	30NOV98														
PS105	PS	EIS ROD (Complete)		30JUN99A	0-3	30JUN99														
PS122	PS	CD-3 - Begin Construction - Site Work		12NOV99A	1A-03	30NOV99														
PS115	PS	PSAR Issued for Approval		31DEC99A	1B-02	31DEC99														
PS120	PS	PSAR Approved		01MAY00A																
PS116	PS	PSAD Issued for Information		29SEP00A	2-01	30SEP00														
PS150	PS	Comm Accelerator Readiness plan of action		21JUL02A																
PS155	PS	Commissioning Program Plan submitted		21JUL02A																
PS140	PS	FSAD Issued for Information Front End & Linac		28AUG02A	2-03A	30SEP02														
PS175	PS	FSAD Issued for Appr Ring & Transfer Lines		31MAY05*	2-03B	30JUN05														
PS121	PS	FSAD Issued for Beam Utilization		29JUL05*	2-04	31AUG05														
Front End																				
FERD	FE	R&D	01OCT98A	29SEP00A																
FEEN	FE	Title I & II	01OCT98A	01MAR01A																
FEPM	FE	Project Management	01OCT98A	15JUL02A																
FEEN5	FE	Front End Design Complete		10MAY01A	2-05	31MAY01														
FEPR	FE	Procurement	04OCT99A	01MAY02A																
FEFB	FE	Fabrication / Assembly / LBL Testing	04OCT99A	31MAY02A																
FERFE	CF	RFE Front End		03MAY02A																
FEIN10	CF	Temporary Utilities Available (CFCCUUT)		17JUN02A																
FEIN05	AS	Front End Installation Begin	24JUN02A		2-06	30SEP02														
FETE10	LN	Install RFQ RF System at ORNL	20JUN02A	14DEC02A																
FEIN	AS	Installation and check out	20JUN02A	14DEC02A																
PS160	PS	ARR for Front End Complete		28OCT02A																
FE110	AS	Front End - Start Commissioning (1st Beam)	29OCT02A																	
FE115	AS	Front End - System Test w/ Beam commissioning	29OCT02A	30DEC02A																
FETE20	AS	RFQ RF System Operational		18NOV02A																
FE120	AS	Front End - Beam Available to DTL		30DEC02A	1B-06	31MAR03														
FE125	AS	Complete FE Sub-project Acceptance Test		30DEC02A																
Linac - DTL																				
DTLEN	LN	Title I & II	01OCT98A	08MAY01A																
CCLRD	LN	R&D	01OCT98A	30SEP02A																
LINACPM	LN	Project Management	01OCT98A	31MAR04A																
DTLPR	LN	Procurement	11AUG00A	01APR02A																
DTFB	AS	Fabricate / Assembly / Test & Ready for ARR	07NOV00A	07JUL04A																
DTLRFE10	AS	Assemble and Tune DTL Tank #3	02JAN02A	21MAY02A																
DTLIN15	CF	Linac/Klystron RFE - 40MeV		03MAY02A																



Start Date 01OCT97
 Finish Date 30JUN06
 Data Date 01OCT98
 Run Date 05NOV04 14:36

IPS-16
 Progress Bar
 Critical Activity

R521

Sheet 1 of 7

**Integrated Project schedule
(IPS-17)**

28-April-06 Finish

**R521
November 2004
Review**



Activity ID	RESP	Activity Description	Early Start	Early Finish	PEP ID	PEP Date	Fiscal Year															
							FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06								
DTFB20	LN	Ship DTL Tank (#3) to ORNL	21MAY02A	23MAY02A																		
DTLRFE	CF	RFE - 225 MeV Linac Tunnel	03JUN02A																			
DTKRFE	CF	RFE - 225 MeV Klystron Main Hall B-B.6	30JUL02A																			
DTLINK36	AS	DTL RF in Klystron Bldg/Install & Test	09SEP02A	07NOV03A																		
DTLIN10	LN	Deliver KLYS, TRANS and LLRF for #3		11OCT02A																		
DTLINK21	LN	Deliver KLYS,TRANS for #1		11OCT02A																		
DTLINK11	LN	Deliver HVCM for DTL Tank #1, #3, & RF Bldg		31MAR03A																		
DTLINK51	LN	Deliver Tank 3 Components to ORNL	21MAY02A	03APR03A																		
DTLINK41	LN	Deliver LLRF for #1		21MAR03A																		
DTL055	LN	Deliver all DTL Tank (#1) Components to ORNL		18JUL03A																		
DTL050	AS	Start Linac Installation (DTL)	04APR03A		2-09	30SEP02																
DTL045	AS	Install DTL Tank (#3)	04APR03A	09MAY03A																		
DTLINK31	AS	Install Drift Tubes & Test Tank 1	09MAY03A	24JUL03A																		
DTFB30	LN	Deliver all Drift Tubes for last DTL to ORNL		31DEC03A																		
DTLIN	AS	Complete Installation of DTL Tanks		07JUN04A																		
DTL Commissioning																						
DTL090	AS	DTL 1- ARR / Readiness Review	12AUG03A	14AUG03A																		
DTL100	AS	Commission DTL #1	26AUG03A	30OCT03A																		
DTL080	AS	DTL - System Test w/o beam & Condition DTL 2 & 3	02FEB04A	22MAR04A																		
DTL075	AS	DTL 1,2 & 3 Mini Readiness Review	29MAR04A	07APR04A																		
DTL065	AS	DTL 1, 2 & 3 Beam Commissioning	08APR04A	23APR04A																		
DTL110	AS	ARR for DTL 4,5 & 6 & CCL 1,2 & 3	23AUG04A	03SEP04A																		
Linac - CCL																						
CCLLEN	LN	Title I & II	01OCT98A	15MAR02A																		
CCLFB10	LN	Procure / Fab NC 805 Klystrons	01MAY00A	31DEC04																		
CCLPR	LN	Procurement	11DEC01A	12JUL02A																		
CCLFB130	LN	CCL First Segment Available		05FEB03A																		
CCLFB90	LN	Install First CCL RF System at ORNL		23JAN04A																		
CCLFB100	AS	First CCL RF System Operational		19FEB04A																		
CCLFB60	LN	FAB First CCL Structure Module	05FEB03A	15AUG03A																		
CCLFB110	AS	Install First CCL Structure Module (#1)	01DEC03A	26MAR04A																		
CCLFB20	LN	Last CCL Structure Module Complete		04MAY04A																		
CCL245	LN	Deliver Complete Fourth CCL RF to ORNL		04JUN04A																		
CCLFB80	AS	Final Assy of Last Structure Module at ORNL		09JUN04A																		
CCLFB120	AS	Installation of last CCL Stru. Module Comp (#4)		21JUL04A																		
CCL275	AS	Last CCL RF System Operational		14JAN05*																		
CCL Commissioning																						
CCL230	AS	ARR for DTL 4,5 & 6 & CCL 1,2 & 3	23AUG04A	03SEP04A																		
CCL240	AS	Commissioning of DTL 4, 5 & 6 & CCL 1, 2, 3	07SEP04A	29OCT04A																		
CCL255	AS	DTL 4,5&6 & CCL 1,2&3 Beam Avail to SC Linac		29SEP04A																		
Linac - SC																						
SC																						
SC00	SL	SC Project Management	01FEB00A	31MAR05																		
SC01	SL	R&D	01FEB00A	26APR02A																		
SC05	SL	Title I & II	01FEB00A	26APR02A																		
SC10	SL	SC Linac Design Complete		26APR02A																		
SC45	SL	All Linac Design Complete		26APR02A	1B-03	30SEP02																

Activity ID	RESP	Activity Description	Early Start	Early Finish	PEP ID	PEP Date	Fiscal Year														
							FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06							
SC21	SL	Initiate Testing of Prototype Cryomodule	22APR02A		2-30	31MAY02															
SC15	SL	Cryomodule Procurement	15DEC00A	30JUL04A																	
SC20	SL	Cryomodule Fabricate / Assembly	02JAN01A	18MAR05																	
CCL351	SL	Ship Cryomodules	09JUN03A	25MAR05																	
CCL353	AS	Begin Cryomodule Installation	30JUN03A																		
SC23	AS	Cryomodule Installation	30JUN03A	31MAR05																	
SC31	SL	Complete Cryomodule Assembly		18MAR05*																	
SC30	AS	SC Installation Complete		31MAR05*																	
Refrigerator																					
SC75	SL	Refrigerator Procurement	30JUN00A	19DEC00A																	
SC90	SL	Refrigerator Fab & Assemble	05JUL00A	31JUL03A																	
SC25	AS	Cryo Refrigerator installation	11OCT02A	30DEC03A																	
SC35	AS	Cryo System Refrig. Cooldown (2k Cold Box Com)		30NOV04*																	
Transfer Lines																					
SC80	SL	Transfer Line Procurement	06JUN00A	31MAY02A																	
SC100	AS	Transfer Line Fab & Assemble	07JUN00A	15AUG03A																	
SC110	CF	RFE 600 MeV Linac	03JUN02A																		
SC65	AS	Cryo Transfer Line Installation	02APR02A	15OCT03A																	
LANL Warm Items																					
LAN01	LN	Warm Section DIAG. & MAG Design Complete		28MAR02A																	
CLEN5	AS	Warm Linac Design Complete		28MAR02A																	
LAN21	AS	Install First SC 805RF System at ORNL		07DEC03A																	
LAN31	AS	First SC 805 RF System Operational		19DEC03A																	
LAN41	AS	Deliver Components for Last SC RF System (81st)		30NOV04*																	
LAN11	AS	Complete Fabrication of Warm Components		23AUG04A																	
LAN51	AS	Last SC 805 RF System Operational		31MAY05*																	
LAMS																					
LAMSEN	RI	Title I & II	01OCT01A	01JUL02A																	
LAMSPR	RI	Procurement	03JUN02A	31DEC04																	
LAMSFB	RI	Fabricate / Assembly	03JUN02A	01FEB05																	
CCL329	RI	BOD - HEBT Service Building	28MAR03A																		
CCL327	RI	BOD - HEBT Tunnel	14APR03A																		
LAMSIN	AS	Installation / Testing	30MAY03A	08JUL05																	
Linac Dump																					
LDEN	TG	Title I & II	01APR99A	30JUN02A																	
LDPR	TG	Procurement / Fabricate / Assembly	01OCT99A	12FEB03A																	
LDIN	TG	Installation / Testing	20JUN02A	15MAY03A																	
CCL330	CF	BOD - Linac Tuning Dump	02JUN03A																		
SC Commissioning																					
SC310	AS	SC & CCL4 System Test w/o Beam (Cooldown & Cond)	10SEP04A	01JUL05																	
SC300	AS	SC & CCL-4 ARR	11JUL05	22JUL05																	
SC325	AS	SC & CCL4 System Test with Beam (Commissioning)	25JUL05	23AUG05																	
SC330	AS	SC & CCL4 Beam Available To HEBT		23AUG05	1B-09	31AUG05															
SC340	AS	Complete Subproject Accept. Test		23AUG05*																	
Ring - HEBT to Ring																					
HEBT & Ring																					
RINGRD	RI	R&D	01OCT98A	28SEP01A																	

Activity ID	RESP	Activity Description	Early Start	Early Finish	PEP ID	PEP Date	Fiscal Year									
							FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06		
RINGEN	RI	Title I & II	01OCT98A	31JUL03A			Title I & II									
RINGEN5	RI	Ring Design Complete		31JUL03A	2-11	31OCT03	Ring Design Complete▲									
RINGPM	RI	Project Management	01OCT98A	31MAR05			Project Management									
RINGPR	RI	Procurement	01APR99A	31DEC04			Procurement									
RINGFB	RI	Fabrication / Assembly	01AUG00A	30MAR05			Fabrication / Assembly									
HEBT532	CF	BOD - Ring Service Building	02MAY03A				BOD - Ring Service Building▲									
RINGIN5	AS	Start Ring Installation	15JUL03A		2-12	31AUG03	Start Ring Installation▲									
RINGIN	AS	Installation	15JUL03A	01FEB06			Installation									
Injection & Extraction Dumps																
TGIEDEN	TG	Title I & II	01APR99A	30JUN03A			Title I & II									
TGIEDPR	TG	Procurement / Fabricate / Assembly	03APR00A	18OCT05			/ Fabricate / Assembly									
EDUMP536	TG	Install and Test Extraction Dump	20JUN02A	30MAY03A			Install and Test Extraction Dump									
TGIEDIN	TG	Installation & Test Injection Dump	20JUN02A	18OCT05			Installation & Test Injection Dump									
EDUMP526	CF	BOD - Extraction Dump	16JUN03A				BOD - Extraction Dump▲									
IDUMP508	TG	BOD - Injection Dump	12MAR04A				BOD - Injection Dump▲									
Commissioning																
HEBT157	AS	HEBT & Ring & RTBT to Ext. Dump ARR	15FEB06	28FEB06			HEBT & Ring & RTBT to Ext. Dump ARR ■									
HEBT170	AS	HEBT/Ring/ RTBT/Xdump start test w/Beam (1st)		01MAR06			HEBT/Ring/ RTBT/Xdump start test w/Beam (1st)▲									
HEBT290	AS	HEBT/ Ring/RTBT to Xdump Commissioning	01MAR06	31MAR06			HEBT/ Ring/RTBT to Xdump Commissioning ■									
HEBT295	AS	HEBT & Ring - Beam Available to RTBT & Target		31MAR06	1B-10	28FEB06	HEBT & Ring - Beam Available to RTBT & Target▲									
HEBT305	AS	Complete subproject acceptance Test HEBT & Ring		31MAR06			Complete subproject acceptance Test HEBT & Ring▲									
Target - RTBT to Target																
Target																
TARGRD	TG	R&D	01OCT98A	15DEC02A			R&D									
TARGPM	TG	Project Management	01OCT98A	03FEB06												
TARGEN	TG	Title I & II	01OCT98A	30JUN03A			Title I & II									
TARGEN5	TG	Target Design Reviews Complete		30JUN03A	1B-07	30JUN03	Target Design Reviews Complete▲									
TARGPR	TG	Procurement / Fabricate / Assembly	03APR00A	05JAN06			/ Fabricate / Assembly									
TARGIN5	TG	Start Target Installation	11APR03A		2-15	30JUN03	Start Target Installation▲									
RTBTRFE1	TG	Trgt Bldg monolith Conc Comp/Ready for Bulk Shld		07AUG03A			Trgt Bldg monolith Conc Comp/Ready for Bulk Shld▲									
RTBTRFE2	TG	Target Bldg ready for Hot Cell Equip. Instal		08APR04A			Target Bldg ready for Hot Cell Equip. Instal▲									
RTBT308	TG	Start Hot Cell Equipment Install	12APR04A				Start Hot Cell Equipment Install▲									
RTBTRFE3	TG	Start moderator refrigerator installation	06JUL04A				Start moderator refrigerator installation▲									
TARGIN	TG	Equipment Installation	11APR03A	05JAN06			Equipment Installation									
TARGIN10	TG	Integrated Testing	01MAR05*	03FEB06			Integrated Testing									
RTBT																
RTBTEN	RI	Title I & II	04JAN99A	28FEB02A			Title I & II									
RTBTPR	RI	Procurement	05JUL00A	31DEC04			Procurement									
RTBTFB	RI	Fabricate / Assembly	31JUL01A	31MAR05			Fabricate / Assembly									
RTBT302	CF	BOD - RTBT Service Building	22OCT03A				BOD - RTBT Service Building▲									
RTBTIN	AS	Installation / Test	03OCT05*	14MAR06			Installation / Test ■									
Commissioning																
RTBTIN5	AS	Full RTBT Ready for Beam		31MAR06			Full RTBT Ready for Beam▲									
RTBT410	AS	RTBT and Target ARR	15MAR06	31MAR06			RTBT and Target ARR ■									
RTBT337	TG	Target & RTBT Initial Sub-Project Accept Tests	03APR06	28APR06			Target & RTBT Initial Sub-Project Accept Tests ■									
RTBT411	TG	First Beam on Target	03APR06				First Beam on Target▲									
RTBT315	TG	Target Commissioning	03APR06	28APR06	1A-04	31MAY06	Target Commissioning ■									

Activity ID	RESP	Activity Description	Early Start	Early Finish	PEP ID	PEP Date	Fiscal Year									
							FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06		
RTBT342	TG	Complete Sub-Project Acceptance Tests		28APR06			Complete Sub-Project Acceptance Tests ▲									
Pre-Operations																
OPCO1	OP	Pre-Operations/Commissioning	01OCT98A	28APR06												
PS130	ALL	CD-4 - Project Complete		28APR06	0-4	30JUN06	CD-4 - Project Complete ▲									
PS170	ALL	Submit Project Completion Report		28APR06	1A-05	30JUN06	Submit Project Completion Report ▲									
PS165	ALL	Project Late Finish		30JUN06*			Project Late Finish ▲									
Instrument Systems																
EXPERD	IS	R&D	01OCT98A	30DEC05			R&D									
EXPEPM	IS	Project Management	01OCT98A	28APR06												
EXPEEN	IS	Shared Components Title I & II	01OCT98A	30SEP03A			Shared Components Title I & II									
EXPEPM15	IS	Shared Components Design Complete		30SEP03A			Shared Components Design Complete ▲									
EXPEPM5	IS	1st Three Instruments Approved		24FEB00A			▲1st Three Instruments Approved									
EXPEEN1	IS	1st Three Instruments Title I and II	25FEB00A	15OCT04A			Instruments Title I and II									
EXPEEN2	IS	1st Three Instruments Design Complete		15OCT04A			1st Three Instruments Design Complete ▲									
EXPEPR	IS	1st Three Instruments Procurements Awarded	01AUG01A	30NOV05			1st Three Instruments Procurements Awarded									
EXPEIN5	IS	Start Instrument Installation	12MAR04A		2-17	31MAR04	Start Instrument Installation ▲									
EXPEEN3	IS	4th & 5th Instruments approved	28SEP01A				4th & 5th Instruments approved ▲									
EXPEEN4	IS	4th& 5th Instruments Title I & II	01OCT01A	15OCT04A			4th& 5th Instruments Title I & II									
EXPEEN5	IS	4th & 5th Instrument Design Comp		15OCT04A	1B-08	31OCT04	4th & 5th Instrument Design Comp ▲									
EXPEPR1	IS	4th & 5th Instruments Procurements Awarded	02OCT02A	30NOV05			4th & 5th Instruments Procurements Awarded									
EXPEFB1	IS	4th & 5th Instruments Equipment Onsite	30JUN03A	28APR06			4th & 5th Instruments Equipment Onsite									
EXPEIN	IS	Installation of Instruments 1 thru 3	12MAR04A	14MAR06			Installation of Instruments 1 thru 3									
EXPEIN20	IS	3 Instruments Installed & Tested for Acceptance		28APR06			3 Instruments Installed & Tested for Acceptance ▲									
EXPEIN10	IS	Complete Instrument Sys. Sub-proj. Accept. Test		28APR06	2-18	30JUN06	Complete Instrument Sys. Sub-proj. Accept. Test ▲									
Conventional Facilities																
CFPM	CF	Project Management	01OCT98A	31MAR05			Project Management									
CFEN	CF	Title I & II	02AUG99A	31DEC02A			Title I & II									
CFCN	CF	Construction	16DEC99A	31MAR05			Construction									
CFCN5	CF	Construction Complete		31MAR05	2-24	30NOV05	Construction Complete ▲									
Site Prep																
CFSPEN5	CF	Start Site Work	01MAR00A		2-19	31MAR00	Start Site Work ▲									
CFSPEN	CF	Title I & II	11AUG99A	15MAR02A			Title I & II									
CFSPCN	CF	Construction	16DEC99A	31MAR06			Construction									
CFSPEN10	CF	Main Exhaust Stack Operational		31MAR06*			Main Exhaust Stack Operational ▲									
CFSPCN5	CF	Site Work Complete		31MAR06			Site Work Complete ▲									
Front End Building																
CFFEEN	CF	Front End Title I & II	28SEP99A	31JUL01A			Front End Title I & II									
CFFEEN5	CF	Start Front End Building Construction	14MAY01A				Start Front End Building Construction ▲									
CFFECN	CF	Front End Construction	14MAY01A	14OCT02A			Front End Construction									
CFFEBOD	CF	Front End Building BOD	14OCT02A		2-20	31DEC02	Front End Building BOD ▲									
Linac Building																
CFLNEN	CF	Linac Tunnel Title I & II	28SEP99A	31JUL01A			Linac Tunnel Title I & II									
CFLNEN5	CF	Start Linac Tunnel Construction	06JUN01A				Start Linac Tunnel Construction ▲									
CFLNCN	CF	Linac Tunnel Construction	06JUN01A	18DEC02A			Linac Tunnel Construction									
CFLNBOD	CF	Linac Tunnel BOD - 225 MeV		14OCT02A			Linac Tunnel BOD - 225 MeV ▲									
CFLNBOD2	CF	Linac Tunnel BOD - 600 MeV		14NOV02A			Linac Tunnel BOD - 600 MeV ▲									
CFLNBOD5	CF	Linac Tunnel BOD - 1000 MeV		18DEC02A	1B-04	30APR03	Linac Tunnel BOD - 1000 MeV ▲									

Activity ID	RESP	Activity Description	Early Start	Early Finish	PEP ID	PEP Date	Fiscal Year													
							FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06						
Klystron Building																				
CFKLEN	CF	Klystron Hall Title I & II	28SEP99A	31JUL01A			Klystron Hall Title I & II													
CFKLCN	CF	Klystron Hall Construction	28SEP01A	17JAN03A			Klystron Hall Construction													
CFKLBOD10	CF	Klystron BOD - 40MeV		14OCT02A			Klystron BOD - 40MeV▲													
CFKLBOD	CF	Klystron Building BOD - 225 MeV		14OCT02A			Klystron Building BOD - 225 MeV▲													
CFKLBOD5	CF	Klystron Building BOD - 1000 MeV		17JAN03A			Klystron Building BOD - 1000 MeV▲													
Dump Buildings																				
CFDUEN	CF	Title I & II	05OCT99A	01AUG01A			Title I & II													
CFDUCN	CF	Construction	01MAR02A	12MAR04A			Construction													
CFDUBODLN	CF	Linac Tuning Dump Building BOD	02JUN03A				Linac Tuning Dump Building BOD▲													
CFDUBODEX	CF	Ring Dump Building BOD - Extraction	16JUN03A				Ring Dump Building BOD - Extraction▲													
HEBT Tunnel																				
CFHEBTEN	CF	Title I & II	15OCT99A	01AUG01A			Title I & II													
CFHEBTCN	CF	Construction	06DEC01A	14APR03A			Construction													
CFHEBTCN10	CF	HEBT Tunnel Truck Entrance Available		25NOV02A			HEBT Tunnel Truck Entrance Available▲													
CFHEBTBOD	CF	HEBT Tunnel BOD	14APR03A				HEBT Tunnel BOD▲													
HEBT Service Building																				
CFHESVEN	CF	Title I & II	15OCT99A	01AUG01A			Title I & II													
CFHESVCN	CF	Construction	14MAR02A	28MAR03A			Construction													
CFHESVBOD	CF	HEBT Service Building BOD	28MAR03A				HEBT Service Building BOD▲													
Ring Tunnel																				
CFRIEN	CF	Title I & II	15OCT99A	01AUG01A			Title I & II													
CFRIEN5	CF	Start Ring Tunnel Construction	06DEC01A				Start Ring Tunnel Construction▲													
CFRICN	CF	Construction	05DEC01A	12JUN03A			Construction													
CFRIBOD	CF	Ring Tunnel BOD	12JUN03A		1B-05	31AUG03	Ring Tunnel BOD▲													
Ring Service Building																				
CFRISVEN	CF	Title I & II	15OCT99A	01AUG01A			Title I & II													
CFRISVCN	CF	Construction	22MAY02A	02MAY03A			Construction													
CFRISVBOD	CF	Ring Service Building BOD		02MAY03A			Ring Service Building BOD▲													
RTBT Tunnel																				
CFRTBTEN	CF	Title I & II	15OCT99A	01OCT01A			Title I & II													
CFRTBTCN	CF	Construction	06DEC01A	05SEP03A			Construction													
CFRTBTBOD	CF	RTBT Tunnel BOD	05SEP03A				RTBT Tunnel BOD▲													
RTBT Service Building																				
CFRTSVREN	CF	Title I & II	15OCT99A	01AUG01A			Title I & II													
CFRTSVRCN	CF	Construction	02DEC02A	22OCT03A			Construction													
CFRTSVRBO	CF	RTBT Service Building BOD	22OCT03A				RTBT Service Building BOD▲													
Target Building																				
CFTGEN	CF	Title I & II	05OCT99A	30JUN02A			Title I & II													
CFTGEN5	CF	Start Target Building Construction	02OCT00A				▲Start Target Building Construction													
CFTGCN	CF	Construction thru Hot Cell RFE	02OCT00A	12APR04A			Construction thru Hot Cell RFE													
CFTG	CF	Target Blding Ready for mono liner & base plate	03JUN02A				Target Blding Ready for mono liner & base plate▲													
CFTGRFE1	CF	Start Target Building Bulk Shielding Install		07AUG03A			Start Target Building Bulk Shielding Install▲													
CFTGBOD3	CF	Satellite Building (2TU) RFE for Instruments	30JAN04A				Satellite Building (2TU) RFE for Instruments▲													
CFTGRFE2	CF	Target Building ready for hot cell install		12APR04A			Target Building ready for hot cell install▲													
CFTGRFE3	CF	Target moderator Refrigerator Install		05JUL04A			Target moderator Refrigerator Install▲													
CFTGCN10	CF	Construction Continues beyond Hot Cell	13APR04A	28FEB05			Construction Continues beyond Hot Cell													

Activity ID	RESP	Activity Description	Early Start	Early Finish	PEP ID	PEP Date	Fiscal Year													
							FY99	FY00	FY01	FY02	FY03	FY04	FY05	FY06						
CFTG1	CF	Target Building Complete	28FEB05		2-23	31MAY05														
Central Utilities Building							Target Building Complete▲													
CFCUBEN	CF	Title I & II	07DEC99A	13JUL01A			Title I & II ██████████													
CFCCUUT	CF	Tempory Utilities Available Front End and DTL		17JUN02A			Tempory Utilities Available Front End and DTL▲													
CFCUBCN	CF	Construction	10DEC01A	30MAY03A			Construction ██████████													
CFCUBBOD	CF	C.U.B. BOD		30MAY03A			C.U.B. BOD▲													
CFCUB1	CF	Full Utilities Available (CUB,TVA,SU)		05AUG03A			Full Utilities Available (CUB,TVA,SU)▲													
Central Lab & Office Building							CLO Title I & II ██████████													
CFCLOEN	CF	CLO Title I & II	07JAN00A	21DEC01A			CLO Construction ██████████													
CFCLOEN10	CF	CLO Construction	12AUG02A	31DEC04			CLO BOD▲													
CFCLOEN15	CF	CLO BOD		31DEC04																
CHL Building							CHL Title I & II ██████████													
CFCRYEN	CF	CHL Title I & II	09AUG00A	27JUL01A			CHL Construction ██████████													
CFCRYCN	CF	CHL Construction	28NOV01A	03DEC02A			Cryo BOD▲													
CFCRYBOD	CF	Cryo BOD		03DEC02A																
RF Building							RF Title I & II ██████████													
CFSRFEN	CF	RF Title I & II	09AUG00A	27JUL01A			RF Construction ██████████													
CFSRFCN	CF	RF Construction	26DEC01A	03DEC02A			RF BOD▲													
CFSRFBOD	CF	RF BOD		03DEC02A																
Integrated Controls Systems							R&D ██████████													
CTRD	CO	R&D	01OCT98A	29SEP00A			Title I & II ██████████													
CTEN	CO	Title I & II	01OCT99A	30SEP02A			Global Controls Design Complete▲													
CTEN5	CO	Global Controls Design Complete		30SEP02A	2-25	31JAN03	Start Front End Controls Installation▲													
CTIN15	CO	Start Front End Controls Installation	28JUN02A		2-26	31OCT02	ICS Ready for FE Commissioning▲													
CTIN02	CO	ICS Ready for FE Commissioning	29OCT02A				ICS ready for DTL Commissioning▲													
CTIN04	CO	ICS ready for DTL Commissioning	22AUG03A				ICS Ready for cooldown▲													
CTIN18	CO	ICS Ready for cooldown		01APR04A			ICS ready for CCL Commissioning▲													
CTIN06	CO	ICS ready for CCL Commissioning	23AUG04A				ICS Ready for SC Commissioning▲													
CTIN08	CO	ICS Ready for SC Commissioning	01JUL05				ICS ready for HEBT & Ring Commissioning▲													
CTIN10	CO	ICS ready for HEBT & Ring Commissioning	08FEB06				ICS ready for Target Commissioning▲													
CTIN17	CO	ICS ready for Target Commissioning	08MAR06				Integrated Controls Subproject Test Complete▲													
CTIN5	CO	Integrated Controls Subproject Test Complete		31MAR06*	2-27	31MAY06														