HANFORD CLEANUP PROGRESS FISCAL YEAR 2003 Second Quarter January 1 – March 31

- Shipped 32 multi-canister overpacks (MCOs) of spent nuclear fuel from K West reactor basin near the Columbia River to safe, dry long-term storage on the Central Plateau.
 - Project total: 211 multi-canister overpacks totaling 1,115 metric tons and 53% complete
- Stabilized and packaged 667 plutonium metal/oxide/polycube/alloy items at the Plutonium Finishing Plant.
 - Project total: 1,717 items and 26% complete
- Stabilized and packaged 141 bulk kilograms of plutonium residues.
 - Project total: 3,178 bulk kilograms and 88% complete
- Treated 271 cubic meters and disposed of 273 cubic meters of mixed low-level waste.
- Disposed of 255 cubic meters of low-level waste.
- Completed one shipment (42 drums) of transuranic waste to the Waste Isolation Pilot Plant in New Mexico.
- Removed and disposed of 174,180 tons of contaminated soil from waste sites in the River Corridor
 - Project total: 4,150,423 tons
- F Reactor Cocooning 92% complete
- D Reactor Cocooning 85% complete
- H Reactor Cocooning 45% complete
- Installation of a treatment barrier system is 99% complete.