## APPENDIX B - SAMPLE OWNER/OPERATOR INSPECTION CHECKLIST FOR A LARGE CAFO<sup>1</sup>

## PRODUCTION AREA

	Conduct visual inspections of:	
		Water lines, including drinking water or cooling water lines (daily).
		All storm water diversion devices (weekly).
		Runoff diversion devices (weekly).
		Devices that channel contaminated storm water to the wastewater and manure storage and containment structure (weekly).
		Manure, litter, and process wastewater impoundments (weekly).
		The level of the liquid in an open surface liquid impoundment as indicated by a depth marker (weekly).
LAND APPLICATION AREA		
	Conduct periodic inspections of:	
		The equipment used to land-apply manure, litter, or process wastewater.

<sup>&</sup>lt;sup>1</sup>This checklist applies to a large CAFO with a capacity equal to or greater than 700 mature dairy cows whether milked or dry; 1,000 cattle (other than mature dairy cows and veal calves); 2,500 swine each weighing 55 pounds or more; 10,000 swine each weighing less than 55 pounds; 30,000 laying hens or broilers if the facility uses a liquid manure handling system; 82,000 laying hens if the facility uses other than a liquid manure handling system; 125,000 chickens other than laying hens if the facility uses other than a liquid manure handling system; 55,000 turkeys; or 1,000 veal calves.